



BACWW Update!

The building process is fully underway! We invite you to stop by the construction site at 310 West Cumberland Road to see the progress and pray for God's blessing on our work.

Enclosed you will find the latest update for Building A Church Without Walls.

Media

New videos and pictures are now online, and will be regularly updated on our website. Click one of the thumbnails to view the latest videos, or to watch a slideshow of current project images.



Below is a current timeline of the building process. This is subject to change, and will be updated as needed.

Underground MEP	15 days	Mon 3/14/11	Fr 4/1/11
Column Reactions from PEMB	1 day	Mon 3/28/11	Mon 3/28/11
Final Drawings & Clarifications	2 days	Mon 3/28/11	Tue 3/29/11
Formwork	10 days	Mon 3/28/11	Fr 4/8/11
Verify Footing Sizes	14 days	Tue 3/29/11	Fr 4/15/11
Excavate for Footings	10 days	Mon 4/18/11	Fr 4/29/11
Place Rebar & Pour Footings	5 days	Mon 5/2/11	Fr 5/6/11
Grade, Rebar & Pour Slabs	5 days	Mon 5/9/11	Fr 5/13/11
Cure Concrete	5 days	Mon 5/16/11	Fr 5/20/11

Giving


Of the \$1,279,930 pledged, we've received \$503,963. Praise God! For information on how to give to BACWW, [click here](#)


SKIP TO:

[Media](#)

[Giving](#)

[Note from Jeff](#)





A note from Jeff

This Holy Place we are creating is only possible because of your generosity and faithfulness to God's Kingdom. Thank you for being part of this incredible endeavor to reach Tyler for Christ.

Sincerely,

Jeff Olive

